
I-80/Yerba Buena Island East Side Ramps: Project Status



Yerba Buena Island





YBI Ramps Project Current Status





YBI Ramps Construction Contract Update

- Awarded construction contract to Golden State Bridge, Inc. – Dec. 2013
- 90% complete, on-time and under budget
 - \$63.89M construction capital phase
 - 12.5% DBE Goal
- New Ramps Opening: September 2016



YBI Ramps Upcoming Milestones

- Bridge Barriers July 2016
- Northgate/Macalla Reconstruction Aug. 2016
- Seismic Bridge Deck Joints Aug. 2016
- Traffic Electrical, Signing, Striping Sept. 2016
- Ramp Opening Sept. 2016
- Landscaping mitigation Dec. 2016



YBI Ramps Facts/Figures of Note

- 12,500 Cubic Yards of Structural Concrete
 - 1,400 Truck Loads
- 5+ Million Pounds of Reinforcing Steel
- 37,000 Feet of Piling = 7 Miles
- 185 Tons of Structural Steel




YBI Ramps Project Current Status





YBI Bike/Ped Vista Point





YBI Bike/Ped Vista Point

Vista Point Amenities:

- Hydration, restrooms, bike racks, benches
- Parking area
- TA to construct on USCG Qtrs. 9
- Funding: \$2M (BATA –TA)
- Vista Point Opening: Fall 2016



YBI Bike/Ped Vista Point





Current Southgate Road Plan





Current Plan Deficiencies

- Queue spillback onto I-80 from EB off-ramp
- Bike/ped vehicle conflict at SFOBB Landing
- No public parking @ SFOBB Bike/Ped Landing
- Southgate/Hillcrest LOS F
- Truck turning deficiencies



Proposed Southgate Road Realignment





- Reduces queuing onto I-80 from EB off-ramp
- Eliminates bike/ped vehicle conflict
- Establishes parking area
- Significant intersection LOS improvement
- Accommodates truck turning movements



- Caltrans to complete Edge Beam and Architectural Beam work by Sept. 30, 2016
- Caltrans to issue deductive SFOBB contract change for removal of current Southgate Road reconstruction plan
- SFCTA working with BATA to finalize a funding solution to implement the Southgate Road Realignment project

