

VAN NESS

IMPROVEMENT PROJECT



Citizens Advisory Committee San Francisco County Transportation Authority



Project Milestones

Ongoing

Construction 18.4% complete as of April


- Joint trenching
- Addressing utility conflicts
- Sewer installation – intensive night noise, vibration
- Installing AWSS monitoring hubs

Recent

- Emergency repair of existing streetlights
- Temporary streetlight power installation
- Sub-sidewalk basement assessments
- Sidewalk tree removals



Project Schedule



Project Schedule

- Phase 1 utility work
 - Installing twin sewers
 - SFPUC is in collaboration developing construction plan
 - Replacing water main
 - SFPUC coordination of final cutover ongoing
 - Replacing parts of emergency firefighting water system (AWSS)

Potential Claims

- Received 8 notices of potential claim
 - All notices have been rejected by owner
- To date, contractor pursuing 3 claims
 - \$21,621,297 total
 - 358 days total
 - These are being negotiated

Outreach

- Ongoing
 - Weekly 14-day Construction Forecast (web, email, text message), weekly “Weekend Release” press release
 - Twice weekly Community Drop-in Office Hours (Tue. 2:00-4:00 p.m., Fri. 10:00 a.m.-noon, excluding holidays)
 - 72-hour noticing for night work
 - “Meet the Expert” speaker series
 - Active Van Ness BRT Community Advisory Committee and Van Ness Business Advisory Committee
 - Briefings to public officials
 - Quarterly newsletters
 - Open for Business marketing program



Thank you



VAN NESS

IMPROVEMENT PROJECT

sfmta.com/vanness

