



Community Advisory
Committee
November 20, 2024
Item 9



PLACE



MOBILITY



ECONOMIC DEVELOPMENT



BENEFITS

1. A street that is designed to reduce the number of traffic collisions and injuries
2. Improved performance and reliability of public transportation
3. An accessible sidewalk that identifies Market Street as the City's preeminent ceremonial street
4. Upgraded and new infrastructure

Market Street and COVID-19



- COVID-19 pandemic impacted Market Street's economy
- Muni service was reduced to a Core Service Plan
- The City proposed project redesign to match available funding and minimize construction impact to local businesses





- **Traffic signal upgrades**
- **Repave** curb lane and intersections, including crosswalks
- **Repair** deficiencies in center track lanes
- Construct ADA-compliant **curb ramps**
- Construct **bulb outs** at Sixth, Hyde, and Mason/Turk
- **Replace sidewalks** at the corners
- **Streetscape improvements** including new trees, benches and bike racks

Limited utility work:

- **Install catch basins** near 6th to improve drainage
- **Sewer work** triggered by new curb ramps and regrading work
- **Relocate** low pressure fire hydrant for sidewalk widening on Turk Street
- **Minimal Overhead Contact System (OCS) work** triggered by joint OCS / traffic signal poles

Notice to Proceed (NTP)

August 18, 2022

Construction Started

January 2023

Substantial Completion

November 2024

Final Completion

March 2025

Phase 1 Construction Funding



Funding Source	Budget	Actuals	Encumbered	Balance
OBAG	\$3,366,000	\$2,111,452		\$1,254,548
Federal Earmark	\$70,627	\$24,761		\$45,866
Prop K	\$11,634,000	\$6,527,131		\$5,106,869
Prop A GO Bond	\$45,106,819	\$31,030,501	\$10,606,590	\$3,469,728
BART*	\$810,360	\$810,360		
FY 22 COP	\$3,000,000	\$2,352,085	\$584,872	\$63,043
AT&T (curb ramp offset)	\$136,730	\$22,400	\$47,040	\$67,290
Total	\$64,124,536	\$42,878,691	\$11,238,501	\$10,007,344

* BART funding was sent to MTA and then MTA delegated authority to DPW

Email Blasts

Website Updates

Better Market Street

Sign up to receive future construction updates [here](#).

Project Updates:

10/7/2024

Street Base Repair and Re-Paving at Two Locations This Week

Starting Monday, October 7th, we will be performing concrete street base repair and re-paving at the following streets and intersections:

- The Market Street, 5th Street and Cyril Magnin Street intersection.
- Market Street between 7th Street and McAllister/Jones Streets. We expect this work to take 6 days to complete, and crews will be working on Saturday, October 12th. Specifically, street base reconstruction will be taking place Monday through Friday, and re-paving will be taking place on Saturday.

During street base and re-paving work, both the eastbound and westbound bicycle lanes on Market Street will be closed 24/7. Please use the established bicycle detour routes that are marked by orange signs set up throughout the area.

Social Media



Coordination with Advocates

BETTER MARKET STREET DETOUR FIXING FOLSOM

BY RACHEL CLYDE ON SEPTEMBER 18, 2023



*UPDATE: The Department of Public Works has shared with us that they will make improvements to the Folsom St and Howard St bike lanes in the coming weeks before the completion of the Market Street project. We encourage our members to use 311 if there are any remaining issues with the current conditions.

Pouring Concrete Street Base at 6th/Golden Gate/Market/Taylor



Repaving the westbound curb lane



Network: Oct 15, 2024 at 10:50:25 AM PDT
Local: Oct 15, 2024 at 10:50:26 AM PDT
1083 Market St
San Francisco CA 94103

Repaving 7th/Charles J. Brenham/Market

BETTER
MARKET
STREET



Network Oct 15, 2024 at 8:26:32 AM PDT
Local Oct 15, 2024 at 6:26:32 AM PDT
2-10 7th St
San Francisco CA 94103

New Crosswalk across Hyde Street

BETTER
MARKET
STREET



Subsidewalk Basement at 948 Market



New Sidewalk Pavers and Curb Ramps

BETTER
MARKET
STREET

35 Hyde St
San Francisco CA 94102
United States
Orpheum Theatre



Planting New Trees



For media inquiries and project-related questions, please contact:

Benjamin Peterson

Communications & Outreach

benjamin.peterson@sfdpw.org

Cristina C. Olea, PE

Better Market Street Project Manager

cristina.c.olea@sfdpw.org

For questions on Business Support, please contact :

Jada Jackson, Project Manager

Office of Economic & Workforce Development (OEWD)

415-554-6477 | jada.Jackson@sfgov.org

bettermarketstreetsf.org